

KAVACH DEMO REFINERY - Unit 4 Annual Mechanical Integrity Inspection (2026)

*** FICTIONAL DEMONSTRATION DATA - NOT REAL FACILITY DATA ***

Page 7 - Feed Pump P-101:

Minor corrosion observed near the outlet section of feed pump P-101.

Wall thickness measured at 6.8 mm against a nominal 8.0 mm.

Recommend follow-up ultrasonic thickness survey within 90 days.

Page 8 - Control Valve V-204:

Actuator shows sluggish response; stem packing to be replaced at next turnaround.

Page 9 - Tank T-101 and Heat Exchanger HX-301:

Storage tank T-101 floor plates within acceptable limits.

Heat exchanger HX-301 tube bundle fouling factor trending upward but acceptable.

Backup Pump P-102: inspected and confirmed standby-ready.